




# G0 Back Angle Installation Status

**Dave Gaskell**

Hall C Users Meeting

January 6, 2006


# G0: from Forward to Backward



# G0: from Forward to Backward

- Forward angle run – detect recoil protons
  - $E_{\text{beam}} = 3 \text{ GeV}$
  - $Q^2 = 0.1\text{-}1.0 \text{ GeV}^2$
- Back angle run – detect scattered electrons at 110 degrees
  - $E_{\text{beam}} = 687, (360) \text{ MeV}$
  - $Q^2 = 0.64, (0.23) \text{ GeV}^2$
- Old to new setup
  - Turn around Ferris Wheel, SMS
  - Install new detectors (Cryostat Exit Detectors and aerogel)
  - Modify target module (longer!)


# FW and SMS Turnaround



Rotation accomplished summer 2004!

# Ferris Wheel Turnaround

- FW supported by 12 points (8 above, 4 below)
- Scales were used to carefully measure load at each point and ensure vertical lift
- The FW turnaround was done by W. Kellner and Hall C techs




# SMS Turnaround

- Lockwood set up and performed the rotation (with Hall C support) in 4 days
- “Back” plate removed to help balance and achieve vertical lift -> a little extra Counterbalance weight Still needed



# G0 Back Angle Layout



CED's mount  
between FW  
and magnet

Target module  
extends through FW  
into magnet



# G0 Back Angle Installation Overview

- Oct. 3-Oct. 21
  - HKS de-installation, G0 wall removal
- Oct. 24-Nov. 11 (?)
  - CED installation
- Mid-November – Dec. 15
  - Begin shielding related work, target installation, A-can platform installation, target test cool-down
- Jan. 3-March 13, 2006
  - Start cooling SMS, complete shielding installation, install beamline (upstream and downstream)

<http://www.jlab.org/~gaskelld/g0/schedules/>

# CED Installation

## Step 1: Clean Room to Hall C



CED's were assembled in  
EEL clean room  
(Gary Rutledge, Stephanie Bailey,  
Michael Gericke, .....)



# CED Installation

## Step 2: Attach jig and lift

Lifting jig




# CED Installation

## Step 3: Attach to FW



Michael Gericke, Larry Lee,  
Des Ramsay + Hall C Techs  
+ a lot of support from Survey  
and Alignment





# CED Cabling

- Cabling of the new detectors began in December
- All high voltage cables connected (Grenoble, Michael G.)
- French CED's cabled (Louis Bimbot, Glen M.)
- North American CED cables connectorized this week – should be cabled soon
- Cerenkov detectors still need to be cabled

# Target Installation

Target cell

New extension piece  
(old test module)




Target rail system

# Target Test Cooldown

- Target and magnet share common vacuum – target problem means we would have to open up magnet!
- Performed test cooldown Dec.15 to ensure target is ok before we start cooling SMS
- Greg S. + CalTech + Target group performed cooldown Dec. 15
  - Deuterium only (most likely to be problematic)
  - Target cooled, fan worked
  - Small issues identified, no major problems


# Lead Doughnut Shielding Insert




Shielding insert downstream of G0 target “funnels” low energy background to the beam dump

# Shielding Insert Installation

Lead doughnuts



# Downstream Shielding



# Concrete Shield Wall

Fabrication of new concrete blocks for shield wall complete



New crane required for block installation (outside of overhead crane range of motion)

# Upcoming Work

- The remainder of the installation will focus on
  - Starting the SMS cooldown (next week)
  - Complete the G0 shielding installation
  - Beamline installation (upstream and downstream)
  - Detector/DAQ checkout
- If time remains, may do some more HKS de-installation or work for GEP(?)

# G0 Installation Summary

- Crucial installation tasks for Fall 2005 have been accomplished
  - CED installation
  - Target installation and test cooldown
  - Begin SMS cooldown (soon)
- Some shielding installation work has slipped
  - New crane installation proved tricky
  - Repair of shielding insert ate up some time
- Should be enough slop in schedule to allow us to begin on time in mid-March